QC ABSTRACT

NAME OF WORK: Improvements CC Roads and Darin at Kogilu Layout in Ward No.05 Byatarayanapura Sub Division.

SL.NO	Item Of Work	Name of Test	Frequency of Test/Quantity	Executed Quantity	Number of Tests Required	Number of Tests Conducted
		Materials				
	Cement	Fineness by dry sieving	One Test		1	1
		Finess by Air permeablity method	One Test		1	1
		Density	One Test		1	1
		Standard Consistency	One Test		1	1
		Initial Setting time	One Test		1	1
		Final Setting time	One Test		1	1
		Soundness (Le Chatelier's Method)	One Test		1	1
		Compressive Strength	One Test		1	1
	Course aggregate(40 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
	Course aggregate(20 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
		Aggregate crushing Value	One Test		1	1
		Aggregate Impact Value	One Test		1	1
	Fine aggregate	SIEVE ANALYSIS	One Test		1	1
		Water Absorption	One Test		1	1
		Specific Gravity	One Test		1	1
		Material finer than 75 micron	One Test		1	1
	Steel	Bend test	One Test		1	1
		Tensile Test	One Test		1	1
		Yield Test	One Test		1	1
		ReBend test	One Test		1	1
	KERB	Core Compressive strength	One Test		1	1
		Corrected Cylinder Compressive strength	One Test		1	1
		Equivalent Cube Compressive strength	One Test		1	1
	Precast (100mm)	Core Compressive Strength	One Test		1	1
		Corrected Cylinder Compressive Strength	One Test		1	1
		Equivalent Cube Compressive Strength	One Test		1	1
	Precast (250mm)	Core Compressive Strength	One Test		1	1
		Corrected Cylinder Compressive Strength	One Test		1	1
		Equivalent Cube Compressive Strength	One Test		1	1

II	Drain Bottom Concrete M20	Compressive Strength(7days and 28days)	6 set /100-150 cum	111.03	12	12
III	Drain Side Wall Concrete M20	Compressive Strength(7days and 28days)	6 set /100-150 cum	129.49	12	12
III	Side Filling Concrete M20	Compressive Strength(7days and 28days)	2 set /5-15 cum	10.49	4	4
IV	RMC (M20)	Compressive Strength(7days and 28days)	5 set /51-100 cum	98.78	10	10
V	WMM	Sieve Analysis	One Test		1	1
		Impact Value	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1

Project Director
Velahanka Zone
Bangalore

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	**CP-2020-02-14-46** **Date: 08-11-19**
Project Name	:	Improvements CC Roads and Darin at Kogilu Layout in Ward No.05 Byatarayanapura Sub Division.
Agency	:	Executive Engineer KRIDL Bangalore
Customer's Reference	:	EE(Project)/Ynk Zone/WO/67/2019-20
Date of Receipt	:	06-11-19
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification , IS 4031 (Part 1,2 3,4,5, 6,11):1988 IS 4031 Part 1 DETERMINATION OF FINENESS BY DRY SIEVING, Clause 4.4 IS 4031 Part 2, Determination of Fineness by Blaine Air Permeability Method, Clause 5 IS 4031 Part 3, Determination of Soundness, Clause 5,Clause 6 IS 4031 Part 4, Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 5, Determination of Initial & Final Setting Time, Clause 5 IS 4031 Part 11,DETERMINATION OF DENSITY , Clause 6
Date of test	:	06-11-19
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	Fineness by dry sieving (%)	1.95	_
2	Finess by Air permeablity method (m^2/kg,Min)	285.4	225m^2/kg, Min
3	Density (gm/cc)	3.12	_
4	Standard Consistency (%)	29.5%	Not specified
5	Initial Setting time	155 minutes	Not less than 30 minutes
6	Final Setting time	260 minutes	Not more than 600 minutes
7	Soundness (Le Chatelier's Method)	2mm	Not more than 10 mm

Assistant Executive Engineer
Project Division
Yelahanka Zone
Bangalore

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL PRO Sig..... Date..... BANGALORE

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	CP-2020-02-14-46 **Date: 04-12-19**
Project Name	:	Improvements CC Roads and Darin at Kogilu Layout in Ward No.05 Byatarayanapura Sub Division.
Agency	:	Executive Engineer KRIDL Bangalore
Customer's Reference	:	EE(Project)/Ynk Zone/WO/67/2019-20
Date of Receipt	:	06-11-19
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification , IS 4031 Part 4, Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 6, Determination of Compressive Strength, Clause 6
Date of test	:	06-11-19
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Compressive Strength

SL.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	3 Days	28.5N/mm^2	Not less than 27 N/mm^2
2	7 Days	39.0N/mm^2	Not less than 37 N/mm^2
3	28 Days	58.5N/mm^2	Not less than 53 N/mm^2

Asst. Executive Engineer Project Division Yelahanka Zone Bangalore 15/12

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

Page 1/1
****End of Report****

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2020-02-14-46** **Date: 08-11-19**
Project Name	:	Improvements CC Roads and Darin at Kogilu Layout in Ward No.05 Byatarayanapura Sub Division.
Client	:	Executive Engineer KRIDL Bangalore
Client's Reference	:	EE(Project)/Ynk Zone/WO/67/2019-20
Date of Receipt	:	06-11-19
Sample Type	:	40mm down size coarse aggregate
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2011 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties
Date of Test	:	05-11-19

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 40MM DOWN COARSE AGGREGATE:

Total weight taken : **15000 grams**

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	80 mm	0	0	0.0	100	100
2	40 mm	244	244	1.6	98.4	90-100
3	20 mm	5432	5676	37.8	62.2	30-70
4	10 mm	4332	10008	66.7	33.3	10-35
5	4.75 mm	4654	14662	97.7	2.3	0-5
6	Pan	338	15000	100.0	0	---

Assistant Engineer
Project Division
Yelahanka Zone
Bangalore

CIVIL Pro
Sig.....
Date.....
BANGALORE

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2020-02-14-46** **Date: 08-11-19**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	**12.4**	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	**11.8**	
3	Specific Gravity	**2.68**	–
4	Bulk Density(Loose) (Kg/l)	**1.48**	–
5	Bulk Density(Compacted) (Kg/l)	**1.52**	–
6	Water Absorption(%)	**0.22**	–

Asst. Engineer
Project Division
Yelahanka Zone
Bangalore

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	CP-2020-02-14-46 **Date: 07-11-19**
Project Name	:	Improvements CC Roads and Darin at Kogilu Layout in Ward No.05 Byatarayanapura Sub Division.
Agency	:	Executive Engineer KRIDL Bangalore
Customer Reference	:	EE(Project)/Ynk Zone/WO/67/2019-20
Date of Receipt	:	06-11-19
Sample Type/ Size	:	20mm down size coarse aggregate
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2011 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties
Date of test	:	05-11-19

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 20MM DOWN COARSE AGGREGATE:

Total weight taken : **5000 grams**

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	40 mm	0	0	0	100	100
2	20 mm	245	245	4.9	95.1	90-100
3	10 mm	2560	2805	56.1	43.9	25-55
4	4.75 mm	2033	4838	96.8	3.2	0-10
5	Pan	162	5000	100	0	–

Asst. Engineer
Project Division
Yelahanka Zone
Bangalore

CIVIL Pro
Sig.....
Date.....
BANGALORE

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : CP-2020-02-14-46 Date: 07-11-19

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	13.2	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	12.6	
3	Specific Gravity	2.66	–
4	Bulk Density(Loose) (Kg/l)	1.54	–
5	Bulk Density(Compacted) (Kg/l)	1.58	–
6	Water Absorption(%)	0.22	–
7	Aggregate crushing Value(%)	24.5	Max 30% for Aggregates to be used in concrete for wearing Surface, In case Aggregate Crushing Value Exceeds 30% then the test for ten percent fines should be conducted for Aggregates to be used in concrete other than for wearing Surface.
8	Aggregate Impact Value(%)	22.8	30% for Aggregates to be used in concrete for wearing Surface, 45% for Aggregates to be used in concrete other than for wearing Surface.

Asst. Professor
Project Director
Velahanka Zone
Bangalore

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signature
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

End of Report

Format No: CP/TF/01

TEST REPORT OF FINE AGGREGATE

Lab ID	:	**CP-2020-02-14-46** **Date: 07-11-19**
Project Name	:	Improvements CC Roads and Darin at Kogilu Layout in Ward No.05 Byatarayanapura Sub Division.
Agency	:	Executive Engineer KRIDL Bangalore
Customer's Reference	:	EE(Project)/Ynk Zone/WO/67/2019-20
Date of Receipt	:	06-11-19
Sample Type	:	Fine Aggregate
Reference to BIS codes	:	IS 383 : 2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1, 3) RA2012 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption
Date of test	:	05-11-19
Total weight taken	:	1000 grams

Sl No	Sieve Size	Weight Retained (gms)	Cumulative Weight Retained (gms)	% Cumulative Weight Retained	% Passing	Requirement as per IS 383:2016			
						Grading Zone I	Grading Zone II	Grading Zone III	Grading Zone IV
1	10 mm	0	0	0.0	100.0	100	100	100	100
2	4.75 mm	27	27	2.7	97.3	90-100	90-100	90-100	95-100
3	2.36 mm	55	82	8.2	91.8	60-95	75-100	85-100	95-100
4	1.18 mm	239	321	32.1	67.9	30-70	55-90	75-100	90-100
5	600 micron	205	526	52.6	47.4	15-34	35-59	60-79	80-100
6	300 micron	203	729	72.9	27.1	5-20	8-30	12-40	15-50
7	150 micron	191	920	92.0	8.0	0-10	0-10	0-10	0-15
8	Pan	80	1000	100.0	0.0	---	---	---	---

Result: **The tested Sample Conforms to Grading Zone II**

Asst. Engineer
Project Director
Yelahanka Zone
Bangalore

CIVIL Pro
Sig.....
Date.....
BANGALORE

TEST REPORT OF FINE AGGREGATE

: CP-2020-02-14-46

Date: 07-11-19

PHYSICAL PROPERTIES

Sl.No	Tests	Result	Requirements as per IS 383:2016
1	Water Absorption(%)	1.5	–
2	Specific Gravity	2.59	–
3	Material finer than 75 micron(%)	6.9	Uncrushed fine Aggregate Max 3%, Crushed Fine aggregate Max 15%, Mixed Fine aggregate Max 12%, Manufactured Fine aggregate Max 10%

Asst. Engineer
Project Division
Yelahanka Zone
Bangalore

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro BANGALORE
Sig.....
Date.....

****End of Report****

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3
Certificate No.: TC-5548

Format No: CP/TF/01

TEST RESULTS OF STEEL

[illegible]	:	**CP-2020-02-14-46** **Date: 11-11-19**
[illegible]	:	Improvements CC Roads and Darin at Kogilu Layout in Ward No.05 Byatarayanapura Sub Division.
[illegible]	:	Executive Engineer KRIDL Bangalore
[illegible] Reference	:	EE(Project)/Ynk Zone/WO/67/2019-20
[illegible]	:	09-11-19
[illegible]	:	Sunvik
[illegible] codes	:	IS 1786-2008, IS:1608-2005(RA 2011), IS 1599-2012.
[illegible]	:	09-11-19

[illegible] Identification of sample	Grade of the sample	Diameter of the steel bar	Weight of the sample	Yield stress	Tensile strength	Elongation	Bend test	Rebend test
		(mm)	(kg/m)	(N/mm2)	(N/mm2)	(%)		
[illegible] Sunvik	Fe500	8	0.391	512	652	20.0%	Satisfactory	Satisfactory
[illegible] Sunvik	Fe500	10	0.616	528	672	20.0%	Satisfactory	Satisfactory
[illegible] Sunvik	Fe500	12	0.888	544	668	20.0%	Satisfactory	Satisfactory

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL PRO BANGALORE Sig..... Date.....

Page 1/1
End of Report

Format No: CP/TF/01

TEST REPORT OF PRECAST COVER SLAB

: CP-2020-02-14-46 **Date: 19-11-19**

: Improvements CC Roads and Darin at Kogilu Layout in Ward No.05 Byatarayanapura Sub Division.

: Executive Engineer KRIDL Bangalore

: EE(Project)/Ynk Zone/WO/67/2019-20

: 15-11-19

: Precast Cover Slab (100mm)

: IS: 516 - 1959 Methods of Tests for Strength of Concrete

: 15/11/2019

Identification Mark	Diameter of the core	Height of the core	Weight of the core	Area	Failure Load	Core Compressive strength	Corrected Cylinder Compressive strength	Equivalent Cube Compressive strength
	(mm)	(mm)	(kg)	(Sq.mm)	(KN)	(N/mm^2)	(N/mm^2)	(N/mm^2)
Cover Slab-1	75.51	100.48	1.116	4477	80.9	18.1	16.8	21.0
Cover Slab-2	75.49	100.52	1.122	4475	82.3	18.4	17.1	21.4
Cover Slab-3	75.50	100.51	1.118	4476	81.5	18.2	16.9	21.2

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL PRO BANGALORE Sig..... Date.....

****End of Report****

Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Format No: CP/TF/01

TEST REPORT OF PRECAST COVER SLAB

: **CP-2020-02-14-46** **Date: 19-11-19**

: Improvements CC Roads and Darin at Kogilu Layout in Ward No.05 Byatarayanapura Sub Division.

: Executive Engineer KRIDL Bangalore

: EE(Project)/Ynk Zone/WO/67/2019-20

: 15-11-19

: Precast Cover Slab (250mm)

: IS: 516 - 1959 Methods of Tests for Strength of Concrete

: 15/11/2019

Identification Mark	Diameter of the core	Height of the core	Weight of the core	Area	Failure Load	Core Compressive strength	Corrected Cylinder Compressive strength	Equivalent Cube Compressive strength
	(mm)	(mm)	(kg)	(Sq.mm)	(KN)	(N/mm^2)	(N/mm^2)	(N/mm^2)
Cover Slab-1	200.51	250.48	3.116	31570	240.9	7.6	7.1	8.9
Cover Slab-2	200.49	250.52	3.122	31564	242.3	7.7	7.1	8.9
Cover Slab-3	200.50	250.51	3.118	31567	241.5	7.7	7.1	8.9

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL PRO Sig..... Date..... BANGALORE

****End of Report****

Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE KERB STONE

Lab ID	:	CP-2020-02-14-46 **Date: 24-11-19**
Project Name	:	Improvements CC Roads and Darin at Kogilu Layout in Ward No.05 Byatarayanapura Sub Division.
Client	:	Executive Engineer KRIDL Bangalore
Client's Reference	:	EE(Project)/Ynk Zone/WO/67/2019-20
Date of Receipt	:	20-11-19
Sample Type /Size	:	CC Kerb Stone/ 450*165*400mm
Reference to BIS codes	:	IS: 516 - 1959 Methods of Tests for Strength of Concrete
Date of Test	:	20/11/2019

Sl. No.	Identification Mark	Diameter of the core	Height of the core	Weight of the core	Area	Failure Load	Core Compressive strength	Corrected Cylinder Compressive strength	Equivalent Cube Compressive strength
		(mm)	(mm)	Kg	(Sq.mm)	(KN)	(N/mm2)	(N/mm2)	(N/mm2)
1	A	100.01	165.51	2.864	7854	142.1	18.1	18.1	22.6
2	B	100.03	165.49	2.793	7857	145.2	18.5	18.5	23.1
3	C	100.01	165.50	2.815	7854	145.1	18.5	18.5	23.1

Asst. Engineer 18/2/2020
Project Division
Vijayanka Zone
Bangalore

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL PRO Sig..... Date..... BANGALORE

****End of Report****

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3
Certificate No.: TC-5548

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

: CP-2020-02-14-46 **Date: 19/11/2019**

: Improvements CC Roads and Darin at Kogilu Layout in Ward No.05 Byatarayanapura Sub Division.

: Executive Engineer KRIDL Bangalore

: EE(Project)/Ynk Zone/WO/67/2019-20

: 14-11-19

: Drain Bottom Slab Concrete

: 150X150X150 mm

: M20 / 7 Days Compressive Strength

: IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

: 19/11/2019

Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
Drain Bottom Slab Concrete	M20	12/11/2019	19/11/2019	149.78 X 149.07 X 149.42	22327	**8.982**	413.6	18.5	18.5
Drain Bottom Slab Concrete	M20	12/11/2019	19/11/2019	150.85 X 151.51 X 151.03	22856	**8.699**	418.0	18.3	
Drain Bottom Slab Concrete	M20	12/11/2019	19/11/2019	150.39 X 149.02 X 151.53	22411	**8.679**	421.9	18.8	

AE
Asst. Engineer
Project Division
Yelahanka Zone
Bangalore

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL PRO Sig..... Date..... BANGALORE

****End of Report****

Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |